

JHCPB Joint Venture

# EPL Monthly Monitoring Report

Reporting Period: January 2022

Project	Rozelle Interchange and WHT Enabling Works – Design and Construct
Document No.	RIC-JHC-RPT-00-EN-001-134
Revision Date	11 February 2022

## Document Approval

Rev	Date	Prepared by	Reviewed by	Approved by	Remarks
00	11/2/2022	██████	██████	██████	

## Contents

1. Introduction.....	3
2. Environmental Protection Licence and Reporting Requirements.....	4
3. Water Monitoring .....	5
4. Noise Monitoring.....	8

## Table of Figures

Figure 1 Westconnex Project Overview .....	3
--	---

## Table of Tables

Table 1 Surface water quality monitoring results.....	6
Table 2 Water quality monitoring results at Water Treatment Plant which processes ground water	7
Table 3. Noise monitoring results.....	9

## 1. Introduction

WestConnex is one of the NSW Government's key infrastructure projects which aims to ease congestion, create jobs and connect communities. Together with the other components of the WestConnex Program of Works and the proposed future Sydney Gateway, the WestConnex M4M5 Link will facilitate improved connections between western Sydney, Sydney Airport and Port Botany and south and south-western Sydney, as well as better connectivity between the important economic centres along Sydney's Global Economic Corridor and local communities (refer to Figure 1). Due to its importance, the WestConnex M4-M5 Link project was declared to be critical state significant infrastructure (CSSI) by the Minister for Planning on 15 August 2017.

The WestConnex M4-M5 Link is being delivered in two stages:

- Stage 1, the Mainline Tunnels, which includes the construction and operation of the M4-M5 Link Tunnel between the New M4 at Haberfield and the New M5 at St Peters, and
- Stage 2, the Rozelle Interchange, which will connect the Stage 1 mainline tunnels to the surrounding surface road network and includes the construction and operation of (see Figure 1)
  - › An interchange at Lilyfield and Rozelle, including a connection to the proposed future Western Harbour Tunnel and Beaches Link project, and
  - › A tunnel connection between the Anzac Bridge and Victoria Road, east of Iron Cove Bridge.



Figure 1 Westconnex Project Overview

## 2. Environmental Protection Licence and Reporting Requirements

John Holland Pty Ltd obtained the Environment Protection Licence (EPL No. 21278) from the NSW Environment Protection Authority for the Rozelle Interchange Works on behalf of the John Holland CPB (JHCPB) Joint Venture. The licence is for construction works relating to Road Construction as defined under Schedule 1 of the *Protection of the Environment Operations Act, 1997* (POEO Act).

The licence describes monitoring and reporting requirements for the M4-M5 Link Rozelle Interchange Works, and specifically provides discharge criteria for water treatment plant and sediment basin water quality. The following report details environmental monitoring undertaken during this reporting month conducted in accordance with the EPL.

The EPL can be found by following the link below to the EPA's website:

<https://app.epa.nsw.gov.au/prpoeoapp/ViewPOEOLicence.aspx?DOCID=194995&SYSUID=1&LICID=21278>

### 3. Water Monitoring

Water monitoring was undertaken during this reporting period. Table 1 and 2 contain the water monitoring results. There were no exceedances during the monitoring period.

Table 1 Surface water quality monitoring results

Discharge/Monitoring Point	Date sampled	Turbidity (NTU)	pH	Oil & Grease	Monitoring frequency	Comment
		50 <sup>1</sup>	6.5-8.5	Visible	N/A	Licence Limit
ICL02	31/01/2022	19.9	7.21	No	Each discharge	Compliant

<sup>1</sup> A correlation between TSS and Turbidity has been established. Including a safety factor, the turbidity limit is 50 NTU.

Table 2 Water quality monitoring results at Water Treatment Plant which processes ground water

Date Sampled	Discharge Point	Turbidity (NTU)	pH	Oil & Grease	Arsenic (mg/L)	Cadmium (mg/L)	Chromium (hexavalent) (mg/L)	Chromium (trivalent) (mg/L)	Copper (mg/L)	Iron (mg/L)	Lead (mg/L)	Manganese (mg/L)	Mercury (mg/L)	Nickel (mg/L)	Zinc (mg/L)	Monitoring frequency	Comment
		50 <sup>1</sup>	6.5 - 8.5	Visible	0.05	0.014	0.07 <sup>2</sup>	0.15	0.04 <sup>2</sup>	1.5	0.03	2.5	0.0007	0.2	0.15 <sup>2</sup>	N/A	Licence Limit
06/01/2022	RRY-A	0	7.86	None visible	0.0004	<0.00005	0.028	<0.001	0.0015	<0.002	<0.0001	0.0025	<0.0001	0.0007	0.002	Monthly	Compliant
06/01/2022	RRY-C	7.1	7.73	None visible	0.0004	<0.00005	0.008	<0.001	0.0012	<0.002	<0.0001	0.0046	<0.0001	0.001	0.002	Monthly	Compliant
06/01/2022	RRY-C	3.2	7.4	None visible	0.0004	<0.00005	0.008	<0.001	0.0013	0.002	<0.0001	0.0192	<0.0001	0.0009	0.004	Monthly	Compliant

<sup>1</sup> A correlation between TSS and Turbidity has been established. Including a safety factor the turbidity limit is 50NTU.

<sup>2</sup> 90 Percentile concentration limit.

## 4. Noise Monitoring

Noise monitoring was undertaken during the January 2022 reporting period. All construction noise monitoring results were complaint during this period. Construction noise was audible and in line with the predicted levels. Table 3 contains detailed noise monitoring results.



Table 3. Noise monitoring results

Monitoring Location (Noise Catchment Area, Street, Suburb)	Date	Time	Attended or Continuous Monitoring	Parameter	Goal/Target dB(A)	Actual dB(A)	Comments
NCA21 Pritchard St	11/01/2022	11:05 PM	Attended	Laeq 15 minutes	47	46.1	Complaint
NCA19 Ryan St	11/01/2022	10:24 PM	Attended	Laeq 15 minutes	49	45.6	Complaint
NCA25 Lilyfield Rd	11/01/2022	11:37 PM	Attended	Laeq 15 minutes	89	67.3	Compliant
NCA21 Johnston St	12/01/2022	1:26PM	Attended	Laeq 15 minutes	77	57.7	Compliant
NCA23 Johnston St	12/01/2022	12:50PM	Attended	Laeq 15 minutes	58	62.4	Compliant – exceedance due to unrelated construction activities.
NCA27 Alexandra Rd	12/01/2022	9:25 PM	Attended	Laeq 15 minutes	48	50.7	Compliant - exceedance due to unrelated construction activities.
NCA25 Lilyfield Rd	12/01/2022	2:47 AM	Attended	Laeq 15 minutes	89	73.7	Compliant
NCA25 Lilyfield Rd	12/01/2022	1:12 AM	Attended	Laeq 15 minutes	89	63.8	Compliant
NCA19 Foucart St	20/01/2022	10:56 AM	Attended	Laeq 15 minutes	56	59.5	Compliant - exceedance due to unrelated construction activities.
NCA20 Brenan St	20/01/2022	10:24 PM	Attended	Laeq 15 minutes	52	52.8	Compliant - exceedance due to unrelated construction activities.
NCA25 Lilyfield Rd	21/01/2022	4:05 AM	Attended	Laeq 15 minutes	59	51.7	Compliant

NCA21 Johnston St	21/01/2022	12:49 PM	Attended	Laeq 15 minutes	73	51.2	Compliant
NCA24 Hutcheson St	21/01/2022	12:19 AM	Attended	Laeq 15 minutes	59	49.5	Compliant
NCA19 Foucart St	22/01/2022	4:00 AM	Attended	Laeq 15 minutes	56	55.2	Compliant
NCA24 Hutcheson St	22/01/2022	3:09 AM	Attended	Laeq 15 minutes	59	45.5	Compliant
NCA21 Johnston St	22/01/2022	2:15 AM	Attended	Laeq 15 minutes	73	47.2	Compliant
NCA20 Brenan St	22/01/2022	1:25 AM	Attended	Laeq 15 minutes	52	45.2	Compliant
NCA25 Lilyfield Rd	22/01/2022	12:45 AM	Attended	Laeq 15 minutes	59	49.2	Compliant
NCA21 Railway Pde	31/01/2022	4:05 PM	Attended	Laeq 15 minutes	75	54.9	Compliant
NCA21 Pritchard St	31/01/2022	3:39 PM	Attended	Laeq 15 minutes	75	58.8	Compliant
NCA21 Railway Pde	31/01/2022	3:13 PM	Attended	Laeq 15 minutes	75	61.7	Compliant
NCA19 Lilyfield Rd	31/01/2022	3:05 PM	Attended	Laeq 15 minutes	75	68.2	Compliant